

## Actual Test of Voltage Reduction Capability

The NYISO shall and make the following statements:

*THIS IS A TEST FOR CE ONLY, INFORMATIONAL FOR ALL OTHERS*

- CE ■ This is an **actual** test of your      3%, X 5%,      8% Quick Response voltage reduction capability.
- Report back to the NYISO immediately at the completion of the order:
  - The MW load at the time of the voltage reduction order
  - The MW amount of load reduction
  - The MW load at the completion time for being in 5 % Quick Response voltage reduction
- Report to the NYISO immediately if you have a system problem that precludes you from participating in this test.
- The test is initiated at 1120 on 6/19/18.

Transmission Provider	Time Reported	Load at Time of Order	Time of Completion	Load at Time of Completion	Load Relief (MW)
CE	1125	10,426	1136	10,344	115
LI					
DR					
CH					
NM					
NY					
RG					
PA					
TO totals					
NYISO					

The test of **actual** 5 % Quick Response voltage reduction is terminated at 1135. You may resume normal voltage levels.

Shift Supervisor K LITZKE.

\*\*As a reminder this test does **not** require reporting via DOE OE-417 form, remind the TO's of this on a separate call.

## Actual Test of Voltage Reduction Capability

The NYISO shall and make the following statements:

- This is an **actual** test of your \_\_\_\_ 3%,  5%, \_\_\_\_ 8% Quick Response voltage reduction capability.
- Report back to the NYISO immediately at the completion of the order:
  - The MW load at the time of the voltage reduction order
  - The MW amount of load reduction \_\_\_\_\_
  - The MW load at the completion time for being in 5 % Quick Response voltage reduction
- Report to the NYISO immediately if you have a system problem that precludes you from participating in this test.
- The test is initiated at 1304 on 6/12/18.

Transmission Provider	Time Reported	Load at Time of Order	Time of Completion	Load at Time of Completion	Load Relief (MW)
CE	NOT	PARTICIPATING			
LI	1315	2330	1311	2312	18
DR	1308	529	1306	526	3
CH	1321	239	1321	234	4
NM	1336	4786	1309	4728	58
NY	1317	2140	1310	2135	5
RG	1325	1027	1317	1019	8
PA	N/A				
TO totals					96
NYISO					96

The test of **actual** 5 % Quick Response voltage reduction is terminated at 1338. You may resume normal voltage levels.

Shift Supervisor Scott HENBACH

\*\*As a reminder this test does **not** require reporting via DOE OE-417 form, remind the TO's of this on a separate call.